



TOWN COUNCIL MINUTES

SPECIAL MEETING

Monday, June 17, 2019 @ 12:00 p.m.

The Kure Beach Town Council held a special meeting on Monday, June 7th, 2021 beginning at 12:00 pm. There was a quorum of Council.

COUNCIL MEMBERS PRESENT

Mayor Craig Bloszinsky
(MPT) David Heglar
Commissioner Joseph Whitley
Commissioner Allen Oliver
Commissioner John Ellen

COUNCIL MEMBERS ABSENT

None

STAFF PRESENT

Town Clerk – Mandy Sanders
Deputy Town Clerk- Beth Chase

Mayor Bloszinsky called the meeting to order at 6:30 p.m.

The purpose of this special meeting is to have discussion regarding the MOTSU-stormwater drainage feasibility study received from LDSI.

Jonathan Hinkle, PE with LDSI, Inc gave a presentation on the MOTSU-stormwater drainage feasibility study hereby incorporated into the minutes.

Highlights of the Presentation:

- LDSI was hired by the Town of Kure Beach to perform a feasibility analysis for installing stormwater drains within the MOTSU fire lane
- Residents have reported observing standing water in fire lane and their backyards
- LDSI observed standing water on February 19th 2021
- LDSI gathered topographic data throughout MOTSU firelane
- Poned water information gathered with handheld GPS
- Buried forcemain located at two points
- 4 options for Town Council to consider
- Recommendation from LDSI is to do Alternative #4 at a cost of \$264,245 due to the following reasons:
 - Lowest cost
 - Ease of implementation (no tie to existing network)
 - Minimal public disturbance (limited fence removal and replacement)
- Next Steps would be to do the following steps:
 - Alternative selection
 - MOTSU Approval/Sign-Off
 - Stakeholder and resident feedback



TOWN COUNCIL MINUTES

SPECIAL MEETING

Monday, June 17, 2019 @ 12:00 p.m.

- Design and permitting
- Erosion & Sediment Control
- State Stormwater
- 401/404

MOTION- MPT Heglar made a motion that LDSI be directed to clean up Alternatives #3 and #4 to provide them to Commissioner Whitley to take to MOTSU to find out the interest of MOTSU allowing the Town to complete this project

SECOND- Commissioner Oliver

VOTE- Unanimous

MOTION- Commissioner Oliver made a motion to adjourn the meeting at 7:13 p.m.

SECOND- Commissioner Whitley

VOTE- Unanimous

ATTEST: Mandy Sanders
Mandy Sanders, Town Clerk

Craig Bloszinsky
Craig Bloszinsky, Mayor

NOTE: These are action minutes reflecting items considered and actions taken by Council. These minutes are not a transcript of the meeting. A recording of the meeting is available on the town's website under government>council.

TOWN OF KURE BEACH MOTSU-STORMWATER DRAINAGE FEASIBILITY STUDY



Stewardship Through Teamwork

Background

- LDSI was hired by the Town of Kure Beach to perform a feasibility analysis for installing stormwater drains within the MOTSU fire lane
- LDSI previously completed an analysis of "Area B" for the Town
- The MOTSU fire lane borders the West side of the Town and the section included within the analysis runs from K Avenue to the south end of Largo Way



Stewardship Through Teamwork

Background

- Residents have reported observing standing water in fire lane and their backyards
- LDSI observed standing water on February 19th 2021



Project Goals

- Determine a feasible design concept to minimize nuisance flooding within the project area
- Provide a stable outlet to the canal along K-Avenue
- Compatible with MOTSU landuse



Stewardship Through Teamwork

Survey Efforts


- LDSI gathered topographic data throughout MOTSU firelane
- Ponded water information gathered with handheld GPS
- Buried forcemain located at two points
- Watersheds delineated



Stewardship Through Teamwork

Hydrology & Hydraulics


- LDSI utilized Bentley CivilStorm so that the proposed pipe could be incorporated into the existing "Area B" model



Stewardship Through Teamwork

Hydrology & Hydraulics

- 25-yr design storm (per New Hanover County Stormwater Manual) routed through proposed pipes to ensure a non-surcharged condition
- 100-yr storm analyzed for flooding



Stewardship Through Teamwork

Assumptions

- Rational Method for peak flow (preliminary pipe sizing)
- Modified Rational Method for Volume (interconnected pond modeling)
- NOAA Atlas 14 rainfall data



Stewardship Through Teamwork

Alternative #1



Alternative #1 opinion of probable cost

Alternative #1						
Description	Spec #	Qty	Unit	Unit Price	Total Price	
48" HDPE		380	LF	\$ 170	\$ 64,600	
42" HDPE		350	LF	\$ 140	\$ 49,000	
30" HDPE		430	LF	\$ 75	\$ 32,250	
24" HDPE		490	LF	\$ 70	\$ 34,300	
18" HDPE		315	LF	\$ 62	\$ 19,530	
6x6 box with DI		2	EA	\$ 4,000	\$ 8,000	
4x4 box with DI		5	EA	\$ 2,500	\$ 12,500	
POND RISER		1	EA	\$ 10,000	\$ 10,000	
Tennis Court		1	EA	\$ 80,000	\$ 80,000	
Fencing		25	LF	\$ 1,000	\$ 25,000	
Excavation		2900	CUYD	\$ 30	\$ 87,000	
Flexamat		890	SY	\$ 30	\$ 26,700	
Seeding		0.5	AC	\$ 1,500	\$ 750	
					Total \$	449,630



Stewardship Through Teamwork

Alternative #2



Stewardship Through Teamwork

Alternative #2 opinion of probable cost

Alternative #2						
Description	Spec #	Qty	Unit	Unit Price	Total Price	
48" HDPE		400	LF	\$ 170	\$ 68,000	
42" HDPE		350	LF	\$ 140	\$ 49,000	
30" HDPE		430	LF	\$ 75	\$ 32,250	
24" HDPE		535	LF	\$ 70	\$ 37,450	
18" HDPE		345	LF	\$ 62	\$ 21,390	
6x6 box with DI		2	EA	\$ 4,000	\$ 8,000	
4x4 box with DI		5	EA	\$ 2,500	\$ 12,500	
Ø6' with Manhole		1	EA	\$ 4,000	\$ 4,000	
Ø4' with Manhole		4	EA	\$ 2,500	\$ 10,000	
POND RISER		1	EA	\$ 10,000	\$ 10,000	
Tennis Court		1	EA	\$ 80,000	\$ 80,000	
Excavation		2900	CUYD	\$ 30	\$ 87,000	
Flexamat		890	SY	\$ 30	\$ 26,700	
Seeding		0.5	AC	\$ 1,500	\$ 750	
				Total \$	447,040	



Stewardship Through Teamwork

Alternative #3



Stewardship Through Teamwork

Alternative #3 opinion of probable cost

Alternative #3						
Description	Spec #	Qty	Unit	Unit Price	Total Price	
30" HDPE		715	LF	\$ 75	\$ 53,625	
24" HDPE		500	LF	\$ 70	\$ 35,000	
18" HDPE		410	LF	\$ 62	\$ 25,420	
4x4 box with DI		7	EA	\$ 2,500	\$ 17,500	
Fencing		1000	LF	\$ 25	\$ 25,000	
Excavation		2900	CUYD	\$ 30	\$ 87,000	
Flexamat		890	SY	\$ 30	\$ 26,700	
Seeding		0.5	AC	\$ 1,500	\$ 750	
					Total \$	270,995



Stewardship Through Teamwork

Alternative #4



Stewardship Through Teamwork

Alternative #4 opinion of probable cost

Alternative #4						
Description	Spec #	Qty	Unit	Unit Price	Total Price	
30" HDPE		715	LF	\$ 75	\$ 53,625	
24" HDPE		560	LF	\$ 70	\$ 39,200	
18" HDPE		435	LF	\$ 62	\$ 26,970	
4x4 box with DI		7	EA	\$ 2,500	\$ 17,500	
Ø4' with Manhole		5	EA	\$ 2,500	\$ 12,500	
Excavation		2900	CUYD	\$ 30	\$ 87,000	
Flexamat		890	SY	\$ 30	\$ 26,700	
Seeding		0.5	AC	\$ 1,500	\$ 750	
					Total \$	264,245



Stewardship Through Teamwork

Alternative Comparison

	Drop Inlets Directly Over Main Pipe	Drop Inlets Connected to Laterals	Connection to Previously Studied Area 'B'	Price
Alternative #1	✓		✓	\$449,630
Alternative #2		✓	✓	\$447,040
Alternative #3	✓			\$270,995
Alternative #4		✓		\$264,245



Stewardship Through Teamwork

Recommendation

	Drop Inlets Directly Over Main Pipe	Drop Inlets Connected to Laterals	Connection to Previously Studied Area 'B'	Price
Alternative #1	✓		✓	\$449,630
Alternative #2		✓	✓	\$447,040
Alternative #3	✓			\$270,995
Alternative #4		✓		\$264,245



Stewardship Through Teamwork

Recommendation

- We recommend Alternative #4
 - Lowest cost
 - Ease of implementation (no tie to existing network)
 - Minimal public disturbance (limited fence removal and replacement)



Stewardship Through Teamwork

Next Steps

- Alternative selection
- MOTSU Approval/Sign-Off
- Stakeholder and resident feedback
- Design and permitting
 - Erosion & Sediment Control
 - State Stormwater
 - 401/404



Stewardship Through Teamwork

Questions?

LDSI, Inc

Jonathan Hinkle, PE

jhinkle@ldsi-inc.com

910.663.4123 (O)

910.596.1003 (C)



Stewardship Through Teamwork